

Powhatan County
 2016 Bond Funded Projects
 Total All Projects

as of 4/30/2017

	<u>Grant Funded</u>	<u>Cash Proffers Funded</u>	<u>General Fund Funded</u>	<u>Bond Funded</u>	<u>Total Budget</u>
Budget	150,000.00	367,396.00	2,523,828.00	54,460,300.19	57,501,524.19
Spent	-	(367,396.00)	(2,412,900.76)	(6,661,478.75)	(9,441,775.51)
Total remaining	<u>150,000.00</u>	<u>-</u>	<u>110,927.24</u>	<u>47,798,821.44</u>	<u>48,059,748.68</u>

Powhatan County
 2016 Bond Funded Projects
 New Middle School
 4-301-062100-8302

as of 4/30/2017

			FUNDING SOURCES		Total
			General Fund	Bonds	Budget
			1,466,120.00	33,861,000.00	35,327,120.00
PAYMENTS					
Date	Vendor	Amount			
11.20.15	Moseley Architects	108,423.20	(108,423.20)	-	(108,423.20)
12.18.15	Moseley Architects	100,823.20	(100,823.20)	-	(100,823.20)
1.14.16	Moseley Architects	92,423.20	(92,423.20)	-	(92,423.20)
2.12.16	Moseley Architects	103,672.80	(103,672.80)	-	(103,672.80)
3.14.16	Moseley Architects	113,097.60	(113,097.60)	-	(113,097.60)
3.24.16	ECS Mid Atlantic	900.00	(900.00)	-	(900.00)
4.15.16	Moseley Architects	115,128.00	(115,128.00)	-	(115,128.00)
4.29.16	Work Environment	3,695.00	(3,695.00)	-	(3,695.00)
5.15.16	Moseley Architects	136,482.20	(136,482.20)	-	(136,482.20)
5.31.16	ECS Mid Atlantic	725.00	(725.00)	-	(725.00)
6.21.16	Moseley Architects	71,008.40	(71,008.40)	-	(71,008.40)
6.21.16	Treasurer of VA	4,500.00	(4,500.00)	-	(4,500.00)
6.21.16	RTD	214.80	(214.80)	-	(214.80)
7.29.16	Moseley Architects	213,025.20	(213,025.20)	-	(213,025.20)
8.19.16	Moseley Architects	222,865.20	(222,865.20)	-	(222,865.20)
9.15.16	Moseley Architects	146,966.80	(146,966.80)	-	(146,966.80)
9.15.16	Work Environment	5,390.00	(5,390.00)	-	(5,390.00)
9.27.16	S.B. Cox #1	219,141.00	-	(219,141.00)	(219,141.00)
10.14.16	Moseley Architects	164,589.72	(26,779.40)	(137,810.32)	(164,589.72)
10.14.16	Richmond Times	198.80	-	(198.80)	(198.80)
11.8.16	Moseley Architects	23,265.66	-	(23,265.66)	(23,265.66)
11.8.16	S.B. Cox #2	406,357.60	-	(406,357.60)	(406,357.60)
11.8.16	S.B. Cox #3	114,106.40	-	(114,106.40)	(114,106.40)
12.16.16	Moseley Architects	7,814.02	-	(7,814.02)	(7,814.02)
1.20.17	Moseley Architects	15,079.68	-	(15,079.68)	(15,079.68)
1.20.17	Work Environment	6,385.00	-	(6,385.00)	(6,385.00)
1.31.17	Kenbridge Construction	929,697.00	-	(929,697.00)	(929,697.00)
2.13.17	Moseley Architects	14,869.73	-	(14,869.73)	(14,869.73)
3.3.17	Kenbridge Construction	539,630.00	-	(539,630.00)	(539,630.00)
3.24.17	S.B. Cox	34,375.00	-	(34,375.00)	(34,375.00)
3.24.17	Moseley Architects	20,349.60	-	(20,349.60)	(20,349.60)
3.24.17	Kenbridge Construction	913,299.27	-	(913,299.27)	(913,299.27)
4.20.17	Moseley Architects	36,018.56	-	(36,018.56)	(36,018.56)
4.28.17	Kenbridge Construction	2,090,145.88	-	(2,090,145.88)	(2,090,145.88)
		-	-	-	-
		-	-	-	-
		-	-	-	-
		-	-	-	-
Total Spent		<u>6,974,663.52</u>	<u>(1,466,120.00)</u>	<u>(5,508,543.52)</u>	<u>(6,974,663.52)</u>
Total Budget Remaining			<u>-</u>	<u>28,352,456.48</u>	<u>28,352,456.48</u>

Powhatan County
 2016 Bond Funded Projects
 Field Improvements
 4-301-071120-8301
 4-301-071120-8303

as of 4/30/2017

			FUNDING SOURCES		Total
			General Fund	Bonds	Budget
			42,000.00	668,000.00	710,000.00
PAYMENTS					
Date	Vendor	Amount			
8.12.16	Innovative Turf	39,180.00	(39,180.00)	-	(39,180.00)
8.19.16	RC Goodwyn	47.35	(47.35)	-	(47.35)
9.2.16	Gulfstream Whirlpool	2,555.00	(2,555.00)	-	(2,555.00)
10.28.16	Musco Lighting	327,406.00	-	(327,406.00)	(327,406.00)
11.4.16	RC Goodwyn	62.50	(62.50)	-	(62.50)
11.16.16	Hercules Fence	36,700.00	-	(36,700.00)	(36,700.00)
11.16.16	Home Depot	31.62	(31.62)	-	(31.62)
12.16.16	Hercules Fence	15,800.00	-	(15,800.00)	(15,800.00)
12.16.16	Musco Lighting	243,382.00	-	(243,382.00)	(243,382.00)
1.20.17	R.C. Goodwyn	107.64	-	(107.64)	(107.64)
1.31.17	Merchant Metals	406.80	-	(406.80)	(406.80)
2.3.17	BSN Sports, LLC	1,370.00	-	(1,370.00)	(1,370.00)
2.22.17	Village Building Co.	5,875.00	-	(5,875.00)	(5,875.00)
3.3.17	Merchant Metals	59.69	-	(59.69)	(59.69)
3.3.17	Luck Stone	70.68	-	(70.68)	(70.68)
3.10.17	Fens Land Services	2,395.00	-	(2,395.00)	(2,395.00)
3.10.17	R.C Goodwyn	242.56	-	(242.56)	(242.56)
3.10.17	Icon Sign	4,892.00	-	(4,892.00)	(4,892.00)
4.6.17	R.C. Goodwyn	755.69	-	(755.69)	(755.69)
			-	-	-
			-	-	-
Total spent		<u>681,339.53</u>	<u>(41,876.47)</u>	<u>(639,463.06)</u>	<u>(681,339.53)</u>
Total Budget Remaining			<u>123.53</u>	<u>28,536.94</u>	<u>28,660.47</u>

Powhatan County
 2016 Bond Funded Projects
 Joint Transportation Facility
 4-301-042000-8301

as of 4/30/2017

Resolutions	FUNDING SOURCES			Total
	Cash Proffers	General Fund	Bonds	Budget
		500,000.00	3,656,000.00	4,156,000.00
R-2016-98 12.19.16	367,396.00	125,708.00		4,649,104.00

PAYMENTS						
Date	Vendor	Amount				
7.2.15	Powhatan RE	211,264.78	(211,264.78)	-	(211,264.78)	
11.20.15	BCWH Inc	11,505.65	(11,505.65)	-	(11,505.65)	
12.18.15	BCWH Inc	36,402.45	(36,402.45)	-	(36,402.45)	
1.14.16	BCWH Inc	34,202.05	(34,202.05)	-	(34,202.05)	
2.5.16	BCWH Inc	39,667.60	(39,667.60)	-	(39,667.60)	
3.18.16	BCWH Inc	33,833.20	(33,833.20)	-	(33,833.20)	
4.15.16	BCWH Inc	42,126.48	(42,126.48)	-	(42,126.48)	
5.19.16	BCWH Inc	22,279.92	(22,279.92)	-	(22,279.92)	
6.9.16	BCWH Inc	9,725.65	(9,725.65)	-	(9,725.65)	
6.21.16	Treasurer of VA	2,700.00	(2,700.00)	-	(2,700.00)	
7.29.16	Work Environment	3,495.00	(3,495.00)	-	(3,495.00)	
8.12.16	Powhatan RE	748.33	(748.33)	-	(748.33)	
9.30.16	BCWH Inc	7,823.09	(7,823.09)	-	(7,823.09)	
11.18.16	BCWH Inc	4,088.11	(4,088.11)	-	(4,088.11)	
12.16.16	BCWH Inc	6,448.96	(6,448.96)	-	(6,448.96)	
1.20.17	BCWH Inc	6,455.34	(6,455.34)	-	(6,455.34)	
2.3.17	BCWH Inc	6,698.96	(6,698.96)	-	(6,698.96)	
2.3.17	Daniel & Co	291,595.00	(145,352.57)	(146,242.43)	(291,595.00)	
2.3.17	Dominion Va Power	228.50	(228.50)	-	(228.50)	
2.22.17	Southside Electric	5,135.76	(5,135.76)	-	(5,135.76)	
3.16.17	BCWH, Inc	6,115.34	(6,115.34)	-	(6,115.34)	
3.16.17	Daniel & Company	317,332.00	(210,563.83)	(106,768.17)	(317,332.00)	
4.6.17	BCWH, Inc	9,817.58	-	(9,817.58)	(9,817.58)	
4.6.17	Daniel & Company	279,883.00	-	(279,883.00)	(279,883.00)	
					-	
					-	
					-	
Total spent		<u>1,389,572.75</u>	<u>(367,396.00)</u>	<u>(625,708.00)</u>	<u>(396,468.75)</u>	<u>(1,389,572.75)</u>
Total Budget Remaining			<u>-</u>	<u>-</u>	<u>3,259,531.25</u>	<u>3,259,531.25</u>